

Ave. Miguel de Cervantes 111 Complejo Industrial Chihuahua Chihuahua, CHIH 31136 MEXICO

Certificate of Calibratio 1 - Consistent with ISO 10474 3.1 / EN 10204 3.1

Customer Information	Manufacturer Information			
Name: EMERSON PROCESS MANAGE /IENT LTDA	Sales Order: 10285973			
PO No: 4111052239	Line: 4			
Device Information	Calibration Information			
Device Type: Magnetic Flowmeter 8750WDMT2A1FTHE005CA1M Q4	Calibration Lab: Chihuahua, Mexico Calibration Date: May 2, 2018			
Serial No: 14793968	Calibration Number: 0990804109906005			
	Internal Ref# 2018050200065			

Calibration Data - Velocity referenced to Schedule 40 pipe

Velocity ft/s	Velocity m/s	Flow Rate US gpm	Flow Rate m³/hr	Deviation % Rate
9.8	2.99	9.28	2.11	-0.09%
9.8	2.99	9.28	2.11	-0.11%
9.8	2.98	9.27	2.11	-0.10%
2.9	0.89	2.78	0.631	-0.09%
2.9	0.89	2.78	0.631	-0.22%
2.9	0.89	2.78	0.631	-0.16%
1.0	0.30	0.935	0.212	-0.09%
1.0	0.30	0.935	0.212	0.01%
1.0	0.30	0.934	0.212	-0.30%

This certifies the Magnetic Flowmeter lis ed above meets applicable Rosemount product specifications. Measuring and test equipment used in the manufacture and inspection of the above flowmeter are traceable to the National Institute of Standards and Technology. The calibration system was designed to meet the intent of ANSI Z540.3-2006.

Oswaldo Orozco Quality Manager

This certificate is produced by an electronic data system and valid without signature.

Emerson Production Flow Facility Calibration Report

Ave. Miguel de Cervantes 111, Complejo Industrial Chihuahua, Chihuahua, Mexico 31109

Model Number: 8750WDMT2A1FTHE005CA1M4Q4

Serial Number: 14793968

Calibration Date: May 02, 2018

Calibration Number: 0990804109906005

Sales Order: 10285973

Pass/Fail: PASS

1 a35/1 all. 1 A33								
Run	Flow Rate	Velo :ity	Velocity	Flow Rate	Flow Rate	Deviation		
#	% FS¹	ft/:;	m/s	US gpm	m³/hr	% Rate		
1	98.0%	9.8	2.99	9.28	2.11	-0.08%		
2	98.0%	9.8	2.99	9.28	2.11	-0.11%		
3	97.9%	9.8	2.98	9.27	2.11	-0.10%		
4	29.4%	2.9	0.89	2.78	0.631	-0.09%		
5	29.4%	2.9	0.89	2.78	0.631	-0.16%		
6	29.4%	2.9	0.89	2.78	0.631	-0.22%		
7	9.9%	1.()	0.30	0.935	0.212	-0.09%		
8	9.9%	1.0	0.30	0.935	0.212	0.01%		
9	9.9%	1.()	0.30	0.934	0.212	-0.30%		

Calibration Conditions:

Water Temperature = 72.0 °F (22.2 °C)

Water Conductivity > 200 µMho

1100% Flow Rate = 10 ft/sec (3.05 m/s) in Schedule 40 pipe.

Measuring and test equipment used in the manufacture and inspection of the above flowmeter are traceable to the National Institute of Standards and Technology. The calibration system was designed to meet the intent of ANSI Z540.3-2006.